KARIN KOMERC MD DOO
Br. 01/230049709
Dana 26.12.2023.

KARIN KOMERC

KARIN KOMERC MD D.O.O. Novi Sad
Novosadski put 128, 21000 Novi Sad, Srbija
+381 21 823 800 | office@karinmd.com
PIB>103726184 | MB>20009233

	Naziv	Adresa	PIB	Matični broj	Tekući račun	Banka
Izvođač:	**Karin Komerc MD doo**	Novosadski put br.128, Novi Sad	103726184	20009233	325-9500700187404-98	OTP BANKA SRBIJA AD NOVI SAD
Naručilac:	**SHANDONG LUQIAO GROUP CO. LTD OGRANAK NOVI BEOGRAD**	Trg prijateljstva Srbije i Kine br.4, Novi Beograd	112302292	29508739	385-0202050005095-64	BANK OF CHINA SRBIJA AD BEOGRAD - NOVI BEOGRAD

SPECIFIKACIJA IZVEDENIH RADOVA prilog

3. Privremena situacija 910-832-2023

Za radove izvedene po ugovoru (predmet ugovora):

Modernizacija i rekonstrukcija mađarsko-srpske železničke veze na teritoriji Republike Srbije za deonicu Novi Sad-Subotica-granični prelaz (Kelebija)

Osnovni ugovor: Naš broj: 01/230034210 od 01.09.2023 Br. Naručioca: 2023-ERGS-XSTL-ZY-007 od 01.09.2023

	OSNOVICA (USD)	PDV (20%)	UKUPNO (USD)
Ukupno ugovoreni radovi (USD):	**619.074,60 USD**	**0,00**	**619.074,60 USD**
Izvedeno ukupno:	**427.250,36 USD**	**0,00 USD**	**427.250,36 USD**
Izvedeno u prethodnim:	388.584,15 USD	0,00 USD	388.584,15 USD
Izvedeno u ovoj:	38.666,21 USD	0,00 USD	38.666,21 USD
Izvedeno ukupno po stopi 0%:	**427.250,36 USD**	**0,00 USD**	**427.250,36 USD**
Izvedeno u prethodnim po stopi 0%:	388.584,15 USD	0,00 USD	388.584,15 USD
Izvedeno u ovoj po stopi 0%:	38.666,21 USD	0,00 USD	38.666,21 USD
Ukupno opravdan avans:	0,00 USD	0,00 USD	0,00 USD
Opravdani avans po preth. situacijama:	0,00 USD	0,00 USD	0,00 USD
Opravdani avans po ovoj situaciji:	0,00 USD	0,00 USD	0,00 USD
ZADRZAVANJE po svim -5,00%	21.362,52 USD	0,00 USD	21.362,52 USD
ZADRZAVANJE po prethodnim -5,00%	19.429,21 USD	0,00 USD	19.429,21 USD
ZADRZAVANJE po ovoj -5,00%	1.933,31 USD	0,00 USD	1.933,31 USD
UKUPNO ZA PLAĆANJE po ovoj specifikaciji (Obračun po srednjem kursu na dan prometa)	36.732,90 USD	0,00 USD	36.732,90 USD

Ukupno uplaćeni avans:	0,00 USD	0,00 USD	0,00 USD
Preostali avans za sledeće situacije:	0,00 USD	0,00 USD	0,00 USD

Za uplatu: TRIDESETŠESTHILJADASEDMASTOTRIDESETDVA i 90/100 DOLARA

Engineer / Inženjer:

Subcontractor's Engineer:
Inženjer Podizvođača:

For Subcontractors:
Za Podizvođača:

Engineer / Inženjer:

Contractor's Engineer, Supervisor:
Inženjer izvođača radova, Nadzorni organ:

Approved by Contractor
Odobreno od strane Izvođača:

Date:
Datum:
16.01.2024

Napomena: *Ovaj dokument ne predstavlja račun u smislu Zakona o PDV-u*

R.br.	Opis pozicije	Jed. mere	Jed. cena (USD)	Količina	Iznos (USD)	Količina	Iznos (USD)	Količina	Iznos (USD)	Stopa PDV-a (%)
				UGOVORENO		SITUACIJA		KUMULATIVNO		

The additional works - Dodatni radovi

A Soil replacement located in Km173+475-Km173+875 section (replacing soil with 100-400mm coarse stone) / Zamena zemlje na deonici Km173+475-Km173+875 (zamena zemlje krupnim kamenom od 100-400mm)

A1	ADDITIONAL EXCAVATION The position includes an additional excavation of 1m from the designed elevation, with loading, transport to the landfill up to 5km, as well as unloading and planning of materials at the landfill. Quantity according to the proof of quantity. Calculation and payment per m3 of excavated material. / DODATNO ISKOPAVANJE Pozicija obuhvata dodatni iskop 1m od projektovane kote, sa utovarom, transportom do deponije do 5km, kao i istovarom i planiranjem materijala na deponiji. Količina prema dokazu količine. Obračun i plac?anje po m3 iskopanog materijala.	m3	5,34	4.830,46	25.794,66	0,00	0,00	0,00	0,00	
A2	REPLACEMENT OF COARSE STONE The position includes procurement, transport by truck from the place of unloading to the subject section of the transport distance up to 5 km, depositing and installation of large stone shoals. Quantity according to the proof of quantity. Calculation and payment per m3 of the installed layer. / ZAMENA KRUPNIM KAMENOM Pozicija obuhvata nabavku, transport kamionom od mesta istovara do predmetne deonice transportne udaljenosti do 5 km, deponovanje i ugradnja velikih kamenih plic?aka. Količina prema dokazu količina. Obračun i plac?anje po m3 ugrađenog sloja.	m3	50,00	2.030,46	101.523,00	0,00	0,00	0,00	0,00	
Soil replacement located in Km173+475-Km173+875 section (replacing soil with 100-400mm coarse stone) / Zamena zemlje na deonici					**127.317,66**		**0,00**		**0,00**	

B Construction of larssen piles of the Km178+780 culvert / Pobijanje larssen talpi propusta na Km178+780

B1	Construction of larssen sheet pile for the purpose of completing the Km178+780 culvert. Calculation per m2. / Pobijanje larssen talpi za potrebe završetka propusta na Km178+780. Obračun po m2.	m2	115,00	1.000,00	115.000,00	0,00	0,00	984,00	113.160,00	
Construction of larssen piles of the Km178+780 culvert / Pobijanje larssen talpi propusta na Km178+780 - ukupno					**115.000,00**		**0,00**		**113.160,00**	

C Collision No.29b at Km168+690 / Kolizija br.29b na Km168+690

C1	No.29b collision at Km168+690 / Kolizija br.29b na Km168+690	kompl	15.315,70	1,00	15.315,70	0,00	0,00	1,00	15.315,70	
Collision No.29b at Km168+690 / Kolizija br.29b na Km168+690 - ukupno					**15.315,70**		**0,00**		**15.315,70**	

D 20kV electricity cable at km 176+274 / Električni kabl od 20kV na km 176+274

R.br.	Opis pozicije	Jed. mere	Jed. cena (USD)	Količina	Iznos (USD)	Količina	Iznos (USD)	Količina	Iznos (USD)	Stopa PDV-a (%)
				UGOVORENO		SITUACIJA		KUMULATIVNO		
D1	20kV electricity cable at km 176+274 / Električni kabl od 20kV na km 176+274	kompl	14.999,40	1,00	14.999,40	0,00	0,00	1,00	14.999,40	
20kV electricity cable at km 176+274 / Električni kabl od 20kV na km 176+274 - ukupno					**14.999,40**		**0,00**		**14.999,40**	
E	**20kV electricity cable in the section of km 173+620-173+760 / Električni kabl od 20kV na deonici km 173+620-173+760**									
E1	20kV electricity cable in the section of km 173+620-173+760 / Električni kabl od 20kV na deonici km 173+620-173+760	kompl	33.108,93	1,00	33.108,93	0,00	0,00	1,00	33.108,93	
20kV electricity cable in the section of km 173+620-173+760 / Električni kabl od 20kV na deonici km 173+620-173+760 - ukupno					**33.108,93**		**0,00**		**33.108,93**	
F	**Relocation and protection of No.31 collision / Izmeštanje i zaštita kolizije br.31**									
F1	Relocation and protection of No.31 collision / Izmeštanje i zaštita kolizije br.31	kompl	265.000,15	1,00	265.000,15	0,00	0,00	0,80	212.000,12	
Relocation and protection of No.31 collision / Izmeštanje i zaštita kolizije br.31 - ukupno					**265.000,15**		**0,00**		**212.000,12**	
G	**Road traffic signalization and road equipment for km 179+395 Overpass / Putna saobracajna signalizacija i oprema puta za nadvožnjak na km 179+395**									
G1	Road traffic signalization and road equipment for km 179+395 Overpass / Saobrac?ajna signalizacija i oprema puta za nadvožnjak na km 179+395	kompl	48.332,76	1,00	48.332,76	0,80	38.666,21	0,80	38.666,21	
Road traffic signalization and road equipment for km 179+395 Overpass / Putna saobracajna signalizacija i oprema puta za nadvožnjak na km 179+395 - ukupno					**48.332,76**		**38.666,21**		**38.666,21**	
Ukupno :					**619.074,60**		**38.666,21**		**427.250,36**	

Rekapitulacija ukupno izvedenih radova

Oznaka	Predmer/Vrsta	Po ovoj (USD)	Ukupno (USD)
TR-832-2023-1	The additional works - Dodatni radovi	38.666,21	427.250,36
A	Soil replacement located in Km173+475-Km173+875 section (replacing soil with 100-400mm coarse stone) / Zamena zemlje na deonici Km173+475-Km173+875 (zamena zemlje krupnim kamenom od 100-400mm)		
B	Construction of larssen piles of the Km178+780 culvert / Pobijanje larssen talpi propusta na Km178+780		113.160,00
C	Collision No.29b at Km168+690 / Kolizija br.29b na Km168+690		15.315,70
D	20kV electricity cable at km 176+274 / Električni kabl od 20kV na km 176+274		14.999,40
E	20kV electricity cable in the section of km 173+620-173+760 / Električni kabl od 20kV na deonici km 173+620-173+760		33.108,93
F	Relocation and protection of No.31 collision / Izmeštanje i zaštita kolizije br.31		212.000,12
G	Road traffic signalization and road equipment for km 179+395 Overpass / Putna saobracajna signalizacija i oprema puta za nadvožnjak na km 179+395	38.666,21	38.666,21
Ukupno:		38.666,21	427.250,36

Popusti, depoziti, zadržavanja:	Iznos (USD):	PDV (USD):	Ukupno (USD):
ZADRZAVANJE	21.362,52	0,00	21.362,52

Rekapitulacija izvedenih radova po stopama PDV-a

Stopa PDV-a:	SITUACIJA			KUMULATIVNO		
	Osnovica (USD):	PDV (USD):	Ukupno (USD):	Osnovica (USD):	PDV (USD):	Ukupno (USD):
Izvedeno po stopi PDV-a 0,00%	38.666,21	0,00	38.666,21	427.250,36	0,00	427.250,36
Ukupno (USD):	38.666,21	0,00	38.666,21	427.250,36	0,00	427.250,36